

## Clear Creek Wastewater Treatment Plant Rehabilitation and Expansion Project

# Overall Construction Table

Construction Phase	Project Element	Approximate Starting Date	Approximate Ending Date	Approximate Duration (months)
<b>Phase 1</b>	Headworks	October 2006	October 2007	12
	Chemically Enhanced Primary Treatment (CEPT)	October 2006	October 2007	12
	Influent Pump Station Area Biofilter	October 2006	October 2007	12
	Chlorine Building and Scrubber	October 2006	October 2007	12
	Influent Pump station No. 2	October 2006	October 2007	12
<b>Phase 2</b>	North Access Road	August 2007	July 2008	11
	Facultative Sludge Lagoon - Pond 5	August 2007	November 2008	15
	1-Water (Connection to City water line)	August 2007	July 2008	11
<b>Phase 3</b>	Influent Pump Station No. 1	November 2007	November 2010	24
	Secondary Effluent Junction Box	November 2007	November 2008	24
	DAFT Area Biofilter	November 2007	November 2010	24
	New Dissolved Air Floatation Thickener (DAFT)	November 2007	November 2010	24
	Primary Clarifier Rehabilitation	November 2007	November 2008	24
	Aeration Basin Rehabilitation	November 2007	November 2008	24
	New Secondary Clarifier	November 2007	November 2008	24
	Existing Dissolved Air Floatation Thickener (DAFT)	November 2007	November 2009	24
	Secondary Clarifier Rehabilitation	November 2007	November 2008	24
<b>Phase 4</b>	Outfall Pipeline	July 2008	April 2009	9
	Sacramento River Diffusers	July 2008	November 2008	4
	Outfall Building	July 2008	April 2009	9
<b>Phase 5</b>	Facultative Sludge Lagoon - Pond 3	July 2009	July 2010	12
	Wet Weather Storage Pond - Pond 1	July 2009	July 2010	12
	Drying Beds - Ponds 2 and 4	July 2009	July 2010	12
<b>Phase 6</b>	Chlorine System Expansion	July 2009	July 2011	24
	Aeration Basin	July 2009	July 2011	24
<b>Phase 7</b>	2-Water	October 2010	January 2011	3
	Administration and Laboratory Buildings	October 2010	April 2012	18